



# Report on B2GM @ KEK



Pre-Meetings: 11.11. and 12.11. 2013

Status RVC

BEAST workshop

B2GM Meeting: 13.11. – 16.11.

selected topics for today's report:

Overview by T.C.

Status of TOP,

General scheduling

Manpower for Installation Phases

Gemba Meetings


IB/EB: Video conferencing

Post-Meetings: 18.11. and 19.11.

VXD Mechanics/Installation Meeting

CO2 Meeting

Outer Detector Meeting





RCS has been proven to work,

Recent adaptation to the new BWD QCS design by Karsten

RVC considered as attractive option for BWD QCS connection by machine (K. Kanazawa)

Hope that RVC is also accepted for FWD  
-> needs proof of working AIM (see later)



[illegible]

### Phase I (No QCS, No Belle Detector): Jan 2015

## Phase II (QCS, Belle, no VXD, partial iTOP): Feb 2016

## Phsase III (QCS, Belle, VXD, full or partial iTOP?): October 2016

VXD Presentation by Carlos  
for phase II:


no interest in phase I

- 2 PXD half ladders (L1+L2)
- 4 SVD single modules (L3-L6)
- Thermal envelope+cooling (air+CO<sub>2</sub> t.b.d)
- PXD cooling blocks and 'some' SVD support structure
- BEAST II specific monitoring  
→ Synchrotron radiation
- General monitoring  
→ Radiation, temperature, humidity, beam loss




Diamonds for  
rad. Monitoring  
(collaboration  
with Trieste)

Proposed location for the diamond  
detectors in the PXD  
(SVD: around the end rings)








BGO crystals for  
luminosity  
measurement

(+ 0degree monitor)

Taiwan group

Proposal for Mimosa detectors from  
Strasbourg group  
(collaborating with DESY and Bristol)



# Some highlights to watch at this B2GM

- Beast II workshop and preparations for first beam in Jan 2015.
- CDC wire stringing is nearly complete
- BKLM module installation nearly done.
- First TOP bar from Zygo, ~50 ps time resolution on the bench with lasers from IRS3B. Plans for quartz production.
- “*The mother of all beam tests*” planned for Jan 2014 at DESY coming together, tests integration of PXD, SVD and full readout chain via the new “pocket DAQ” (*now working !!*)
- Preparing for a multi-nation assembly of SVD ladders. Mechanical design will be finalized very soon.
- Responses to the BPAC focused review of TOP and VXD --  
→ 19 page report posted at  
<http://kds.kek.jp/materialDisplay.py?materialId=0&confId=13464>

From Tom Browder's Introduction

# Progress/status to be reported

- BKLM installation, repair and test
- KLM readout; Cable length of KLM preamp to readout crate and location of crates
- EKLM module production and installation schedule
- Mass production status of ECL electronics
- TOP QBB design
- TOP readout electronics
- Mass production status of HAPD and acceptance test
- Readiness for mass production of Aerogel
- Readiness for mass production of CDC electronics
- SVD ladder assembly preparation
- SVD FADC firmware development and test
- DEPFET matrix and E-MCM
- L1 trigger simulation and firmware development
- POCKET DAQ test status

From Y. Ushiroda's Report

# More issues to be discussed before/during/after B2GM

- VXD installation methods
- VXD heat management
- Preparation for DESY beam test
- Preparation for TOP mini-review in Dec.
  - Electronics
  - Quartz bar box design
- One more floor on the cable tower in B-side (?)
  - Location to be discussed at gemba meeting:
    - PXD PS racks
    - TOP chiller
    - TOP RO crates around Belle
    - KLM RO crates around Belle

TOP uses Nitrogen gas, not dry air, so that inside of QBB is kept extremely clean.  
VXD uses dry air as there's no specific reason to use N<sub>2</sub>







# TOP Status (foils by J. Fast, PNNL)

---



## Current Situation


- TOP group is working as hard as possible to meet address the technical recommendations from previous reviews
  - December BPAC review is critical to success
  - TOP sessions at this B2GM are focused on preparing for that review
- Funding “Plan B” has been developed to allow for quartz procurements to start April 2014 regardless of US Congress inaction
  - Decision will be taken as soon as it is clear US project can’t go ahead
  - Hope remains that Plan A (US Project) can go forward
  - Some work must be started at KEK ahead of this decision so that contracts can be let at the start of JFY14 in the event of Plan B
- Plan A and Plan B lead to April 2014 start of production of quartz

# TOP Status (foils by J. Fast, PNNL)

- ▶ Given delays in technical readiness for production, full TOP can not be installed in February-March 2015
- ▶ Partial TOP will be installed on schedule
  - Current estimate is 10 modules; minimum 8, maximum 12
  - Much experience has been gained with quartz vendors – good and bad – so we have a much better understanding of delivery schedules giving us reasonably high confidence in meeting this schedule with April 1 orders
  - Quartz schedule is being accelerated at vendors at significant additional cost to be able to field as many TOP modules as possible by March 2014
    - e.g. 25% higher average cost for bars to use more reliable vendor for majority of production (~\$1M additional cost to the project)
  - Significant resources (people and facilities) are being assembled at KEK to allow for two parallel production lines for TOP module assembly so we can have as many modules as possible ready to install by March 2015
- ▶ Remaining modules will be installed later (summer 2017 shutdown)


# General Schedule for Belle II

Y. Ushiroda at  
EB Meeting  
on Oct. 4, 2013



# Tentative Plan for Beast and PXD (I)

## Installation and Commissioning (BEAST + VXD)




## Key Commissioning Phases:

Phase I:	Bake-out (+Beast I) (no Belle, no QCS)	Jan. 2015
Phase II:	BG optimization, target lumi = $1 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ (with Belle + partial TOP and QCS)	Feb. 2016
Phase III:	„Physics“ (with Belle + partial TOP and QCS and VXD)	Oct. 2016




# Tentative Plan for Beast and PXD (II)

## Installation and Commissioning (BEAST + VXD)




# Tentative Plan for Beast and PXD (III)

## Installation and Commissioning (BEAST + VXD)



# Tentative Plan for Beast and PXD (IV)

## Installation and Commissioning (BEAST + VXD)



This is just a first plan, your suggestions are welcome



## Integration Status & Schedule

“What is going on at Gemba ?”

Ichiro Adachi

B2GM


2013.11.13




Location now fixed for DHH racks (FWD and BWD)

also the PS location  
(new platform)  
is confirmed now

IBBelle (2.5 t) will  
receive a new platform,  
and balconies for the  
manifolds  
(all servicable parts  
outside radiation area)



Gemba Meeting with  
Y. Ushiroda and  
I. Adachi:



# Communication in Belle II

- *Thanks to the EB committee on Belle II video-conferencing: F. Bianchi, Z. Dolezal, T. Hara, C. Hearty (chair), and L. Pilonen.*
- SeeVogh is expensive and of variable quality; communication in Belle II is deficient.
- After investigation of options: the committee recommends the use of two systems: READYTALK and *TEAMSPEAK*
- SeeVogh will no longer be available after December 2013.
- <https://belle2.cc.kek.jp/~twiki/bin/view/Main/AudioVideoConferencing>

From Tom Browder's Introduction



# Replacement of Seevogh (?)

Strong criticism of the (bad) audio quality of Seevogh


alternatives recommended:

- TeamSpeak
- ReadyTalk

Both systems are inferior to Seevogh (my opinion):

- No screen sharing
- No list of participants
- Same audio feed back problems


EB recommends to stop Seevogh end of 2013



Decision transferred from IB to EB  
(money for Seevogh in 2014 available)



Method developed and designed,  
mockup being built at MPI

























Cables from PXD and SVD  
and other services will be  
arranged at the inner wall of  
the CDC  
(only small fraction seen  
here)





Important question to AIM:  
can the bellows be  
accessed  
(remove and re-install)





Kanazawa: „ ... accessing the bellows seems not so difficult as I thought ... „



Agreement was reached that KEK cryo group will service the CO2 plant

Monitoring will be done by Belle II shift crew (call cryo group for service in case of alarm)

MPI / DESY remain responsible for the CO2 system.

Proposal:

Introduction of IBelle to KEK cryo group during next spring, using the ATLAS version (identical to the Belle II version)


KEK group will consider this option

Further detailed discussion during next B2GM (Feb. 2014)

High Pressure Safety:


IBelle will go through TÜV certification, get into contact with Japanese branch of TÜV to get approved by government's safety regulations

# Schedule for VXD Cooling Systems




install CO2 System at KEK in April 2015

# Outer Detector meeting




# Transfer Line Routing to VXD





# Transfer Line Routing at CDC End plate



## Outer Detector:

CO2 flex lines are considered as acceptable for the routing over the CDC end plate

CDC does not like our schedule for the installation of the CO2 lines (no access to CDC electronics during this work):

But: Need to install system for the BEAST II phase

## RVC / AIM installation:

MPI will finish design by adding AIM de-installation and emergency de-installation (in case RVC does not open)

All steps will be documented before next B2GM (final decision)  
Mockup will be visited by KEK members (and later be brought to KEK)