

P(V)XD Mechanics



Overview:

Completed PXD mechanics projects

Open Issues:

Preparation for module glueing

Concept of PXD Assembly


VXD Installation

VXD Services, cable cage

Dock rings


Beam Position Monitors

Summary



Overview:


- ✓ Mechanical Support of PXD Ladders on SCB done, design frozen
- ✓ Tooling for sensor handling during module production done up to and including Kapton attachment
- ✓ Tooling for electrical tests of finished modules (including water cooling) done
- Tooling for gluing to modules to a ladder: designs and fabrication drawings done, going into the workshop next week
- Tooling for electrical tests of ladder designed, fabrication drawings in process, going into the MPI workshop end of January.
- Decision during this meeting: the four modules for the DESY test will not be glued together, mechanical support by SCB screw and Kapton sufficient




Steps in the Gluing Procedure



Start from storage jig of the module






Steps in the Gluing Procedure




Put cover on the structured part of the sensor (“front”)

Cover has opening to leave space for the front face to be glued



Cover equipped by micropor with cut-out at the places of the ASICs and SMDs


held by vacuum, ready to be turned in its back




Steps in the Gluing Procedure



Put cover on the structured part of the sensor (“front”)






Steps in the Gluing Procedure



Programmable Glue dispenser



50µm
glue
balls



Tower assembly
to hold the two
modules to be
joined for glue
dispensing
process




Steps in the Gluing Procedure



Programmable glue dispenser



50µm
glue
balls




Tower assembly
to hold the two
modules to be
joined for glue
dispensing
process




Steps in the Gluing Procedure

Positioning table: one side (BWD) fixed,
other side can be rotated and moved in 3
dimensions,

adjustable under microscope






PXD: Mechanics Status (II)




Ladder ready to be mounted on SCB:
Storage jig (without covers)




Ladder Mounting to SCB:
Conceptual Study exists

Pickup 1st ladder with installation holder, fixed on adjustment tool



Principle: ladder is supported at any time (no operator needed)

Lift up PXD half shell and bring it to a safe place (transportation case)



Repeat exercise for the second PXD half shell

PXD will be assembled and tested in Munich
Here are the steps to be executed for the acceptance

(MARCO CO2 cooling system available in B1)


Upon arrival of PXD in B1 (two small cases, carry-on luggage):

1. Check transport case for damages (optical inspection)
2. Analyze acceleration sensor data (stored on devices)
3. Unpack PXD halves, inspect visually for damages
4. Check tightening torque on all screws
5. Check geometrical positions of mounting holes on SCBs with dummy beampipe (tooling already prepared at MPI)
6. Check collision-free assembly of sensors on SCBs after lowering half-shell on dummy beampipe (tooling being prepared)
7. Electrical tests on individual sensors (FWD / BWD separately)
For this: connect patch panels one by one, disconnect afterwards

In BACKUP: Detailed action list of VXD assembly and commissioning: 42 more steps




„AIM“ = Alternative Installation Method



After pushing VXD by hand into the CDC:

1. Fix BWD installation ring to CDC end plate
2. Install CDC cable cage and secure all cables/pipes along the CDC inner cone on the FWD side
3. Connect all pipes and cables to the prepared connections at the dock boxes
4. Pressure test of the cooling pipes
5. Electrical test of the VXD
6. Install the bellows
7. Connect cooling pipes to bellows
8. Move in QCS
9. Close the RVC

VXD ready for operation



Critical Space Allocations




Three critical areas for the services:


FWD region: tight space for the 267 cables / pipes for clearance (“7 mm”)

Outer region: chicane through ARICH / ECL

BWD region: cable paths on the CDC backplane



General rule: all services must have a connection at the docks




Crowded Region at VXD End Flange




PXD ctrl

PXD data







Cooling for Machine Elements





Water Cooling for Bellow Flanges






FWD: The Solution




All pipes go “upward”,
use “soft” corrugated
material


Compensate relative
movement of beampipe
and QCS

“7mm” rule
can be
fulfilled







FWD: Extremely Tight Cable Arrangement



will need a sophisticated cable holder design (3D printing)



FWD: Extremely Tight Cable Arrangement







Crucial Component: RVC





“RVC” = Remote Vacuum Connection






FWD: Extremely Tight Cable Arrangement






Going out to the Belle Platform



Problematic: Dock Box area in the BWD region (for SWD)
CDC wall in the BWD region
Chicane in FWD


Discuss cable routing
again with Adachi-san



DESY Test: VXD Mechanics




Original idea (Katsuro Nakamura in Trieste)




New (favored) idea:

make a “box” and provide fixtures for the SVD cartridge

[Box is closed by cover, cables holes by EPDM]






DESY Test: VXD Mechanics




Original idea (Katsuro Nakamura in Trieste)



New (favored) idea:

make a “box” and provide fixtures for the SVD cartridge

[Box is closed by cover, cables holes by EPDM]



Mechanics design is easier, should start soon (MPI)




BEAST 2: VXD Mechanics




Mechanis design finalized for
FANGS and CLAWS,

Screw holes for Plume defined




PXD Ladders fixed on SCB,
Design frozen


SVD Cartridge is fixed on end flange




Beam Monitors




Clear problem of space
with theses connectors



Beam Monitors






- Very good progress in mechanical design / fabrication of jigs for PXD module production
- Clear concept for last glueing step (modules → ladders)
- Design of jigs for testing / storage / transport of ladders available
- Conceptual ideas for ladder mounting on SCB
- Detailed list of integration steps for the PXD and SVD
Installation Mockup very desirable (could use thermal test modules ?)

- Still on the list to tackle
 - Cable cage in the FWD region
 - Dock rings, sandwiching the dock boxes (prevent sagging of dock boxes)
 - Bellows for dummy VXD (AIM and EDI exercises)
 - Connectors for beam position monitors

- Option:
 - Mockup for BEAST 2 detectors : Is it needed ?




Backup

PXD assembly on beampipe:


8. Installation of PXD mounting on KEK granite table
(real beampipe with heavy metal, diamonds and beampipe services is already prepared and aligned on rotational holding structure)
9. Check pins on PXD mount blocks with dummy SCB assembly
10. Grab first PXD half-shell with tool and lower from above, tighten screws on SCBs with nominal torque
11. Arrange Kaptons on the Heavy Metal structure and fit through end flange
12. Turn mounting table by 180°
13. Check pins on PXD mount blocks with dummy SCB assembly
14. Grab second PXD half-shell with tool and lower from above, tighten screws on SCBs with nominal torque
15. Arrange Kaptons on the Heavy Metal structure and fit through end flange.

PXD (both halves) fixed on beampipe: Cable attachment

16. Attach Patch Panel support on BWD and FWD sides
17. Attach Patch Panels (with cables) on both sides
18. Guide cables radially and keep in position with temporary support
19. Mount cable support on both BWD and FWD sides
20. Bring cable one by one in position and fix them at a distance of about 300 mm from the end flange at their default positions. Cables are now in their default position
21. Final positioning check using precision arm (register positions on data base)
22. Electrical test cable by cable, one module after the other (no CO2 cooling yet)
23. Remove PXD mounting too from KEK granite table



Mechanics: VXD Assembly



PXD complete with cables on beampipe: Add SVD


24. Assemble SVD mounting tool on KEK granite table.
25. Bring first SVD half-shell vom the +x side
26. Fix SVD cable on the VXD cable support
27. Bring second SVD half-shell vom the -x side
28. Fix SVD cable on the VXD cable support
29. Mount cover plate of cable support to keep cables away from RVC.
30. Connect CO2 pipes on each side to the CO2 cooling unit
31. Connect all cables to their services with proper cable strain relieves
32. Power CO2 unit
33. Do electrical tests for PXD
34. Do electrical tests for SVD
35. Removal of SVD mounting tool from the KEK granite table.
36. Install comsic ray trigger counter
37. Do cosmic ray test

VXD after Cosmic Ray Test: Preparations for the transport to Belle


38. Mounting of the first AIM components
39. Support of PXD now switched from support on beampipe to support by the end rings so that a further installation is possible.
40. Mounting of additional AIM components such as cable trays etc.
41. Repositioning of the VXD with cable trays attached from the KEK granite table onto the movable transport cart (using small crane and a steel traverse prepared at MPI)
42. Protective foil cover of entire VXD for transport (protect against dirt and dust on the way down to the beam line)
43. Install support on the gallery outside B1 to receive the VXD

VXD after Cosmic Ray Test: Preparations for the transport to Belle

44. Move VXD out of B1 and position before the support structure
45. Reposition VXD from the transport cart onto the support structure (using the steel traverse and the small crane).
46. Move the VXD on support structure out and connect the hall crane to the steel traverse
47. Transport the VXD via the hall crane to the beam line
48. Position the VXD onto the mounting tube and the mounting tube extension of AIM (which has been prepared beforehand)
49. Install VXD using the AIM procedure



Service Space in FWD Region



Extremely narrow gap in the FWD regions between inner CDC wall and QCS: only 24 mm clearance.

This must be sufficient for the 267 cables and pipes AND has to conserve the “7 mm” rule: gap between cables and QCS outer envelope



Cable & Pipe Count



Services for VXD and Beampipe

14.10.2015

compiled by C. Kiesling / T. Ackermann

VXD up to Dock boxes


	Component	Name	Material / shape	Diameter (mm)	# (BWD)	# (FWD)
1	Beampipe					
1.1	Be part	paraffine cooling lines	stainless steel, round	ø 6.0	1	1
1.2	crotched part	water cooling	stainless steel, round	ø 6.0	4	4
1.3	crotched part	BPMonitors	coax	ø 3.2	8	8
1.4	Bellows	water cooling	stainless steel, round	ø 6.0	8	8
1.5	2 PT 100	temp sensor (4-wire)	coax	ø 0.8	8	8
1.6	4 Radiation monit.	diamonds	lemo coax	ø 1.7	8	8
1.7	leak search pipes			3.0	2	2
	total				39	39
2	PXD					
2.1	20 Half ladder	Power cables	multiwire + cover	ø 9.6	20	20
2.21	20 Half ladder	Signal cables	multiwire + cover	ø 9.4	20	20
2.22	20 Half ladder	CAT 7	multiwire + cover	ø 5.9	20	20
2.31	3 FOS (position)	fiber optic cable	cladded fibre, round	ø 1.0	4	4
2.32	4 FOS (environm.)	fiber optic cable	cladded fibre, round	1.0	8	0
2.41	1 Cooling Block	CO2 pipe (in)	ss (with insulation)	ø 2.6	2	2
2.42	1 Cooling Block	CO2 pipe (out)	ss (with insulation)	ø 4.0	2	2
2.5	1 Cooling Block	N2 cooling pipes	ss (with insulation)	ø 2.8	4	4
2.7	1 suction pipe		ss (with insulation)	ø 6.5	1	1
	total				81	73



Cable & Pipe Count



3	SVD					
3.1	ladders	signal/power cables	ribbon	32.0 x 1.0	222	122
3.2	6 Radiation monit.	diamonds	lemo coax	∅ 1.7	12	12
3.3	End rings	CO2 pipe (in)	ss (with insulation)	∅ 2.6	6	2
3.4	End rings	CO2 pipe (out)	ss (with insulation)	∅ 4.0	6	2
3.5	Dry N2 in	cold dry vol.	ss (with insulation)	∅ 2.8	0	4
3.6	1 Suction pipe	suction pipe (on end flange)	ss (with insulation)	∅ 6.5	1	1
3.7	64 NTCs	temperature	twisted pair (ribbon)	32.0 x 1.0	4	2
3.8	FOS	temp.		1.0	38	0
3.9	4 FOS	distance PXD / SVD		1.0	4	4
	total				293	149
4	VXD					
4.1	Common Ground bus		Cu (with insulation)	20.0 x 2.0 (?)	1	0
4.2	SVD Ground bus to docks		Cu (with insulation)	∅ 2.1	5	3
4.3	FOS	temp. (outer cover)		1.0	6	0
4.4	sniffing pipe	hum. meas. warm dry vol.	ss (with insulation)	6.0	1	1
5.1	2 pressure lines	RVC (on CDC wall)		∅ 6.0	2	2
	total				15	6
	Total on CDC inner wall				428	267
5	RVC					
5.2	operation handle			8.0	2	2
5.3	EDI hooks			4.0	0	2
5.5	endoscope channel			10.0	2	2
	total				4	6




Diamond Cable Arrangement



Original idea:

Diamond cable volume not part of PXD envelope

Consequence: need machining of Heavy Metal
(grooves to receive diamond cables)



New scheme:

Provide space for Diamond cables within
the PXD envelope

No machining of HM necessary,
Need brackets to fix cables to HM.