

PXD Assembly and Installation Tooling



T. Ackermann, C. Kiesling


Contents:

- Ladder Mounting Tools and Sequence
- Patch Panel Cable Cage
- CDC Cable Cages (BWD and FWD)
- Reminder on Cable Routing on CDC walls and CDC cone
- Next Steps



Support of PXD modules for Phase 2










Ladder liberated from its protections boxes








Ladder liberated from its protections boxes

Kapton jigs removed








Push in Kapton support structure (3D printed)


New: rubber fixtures (instead of vacuum)






Ladder Mounting Tools
















Remove rubber fixtures from Kapton jig







"lift off" by hand










Set sensor down on SCB by hand




Rotatable stage with SCB half-shell fixed on SCB supports
















Fix Kapton and sensor by screws


































































Set module on SCB (by hand)





















Half Shell Mounting Tools




Fix handle jig on SCB beampipe supports





Half Shell Mounting Tools








Service Space around the VXD End Flange





Extremely narrow gap in the FWD regions between inner CDC wall and QCS: only 24 mm clearance -> need a special "patch panel cable cage"

For Phase 3: 270+ cables and pipes on each side AND conserve the "7 mm" rule further out in the gap between cables and QCS outer envelope

Phase 2 is much easier (much less cables), but good exercise for cables fixtures also needed for Phase 3



Patch Panel Cable Cage



Task:

PXD Cables have to follow a sharp bend upwards, followed by a bendhorizontally (stay within 310 mm diameter)

Patch Panel Cable Cage: 3D print 4 – 6 pieces

Mounting of PPCC first, then lay cable by cable, fixing each cable by a wire to the cage.


In addition, a metal cylinder could be attached to the PPCC so that the Radius of 310 mm is guaranteed (Inner radius of the CDC = 320 mm)



Patch Panel Cable Cage



No final design, just to demonstrate the principle











BWD CDC cable cage












Cable comb (arrange cables on perimeter)



















Phase 2: BWD Side Dockbox Arrangement



Backward










CDC cable cage FWD region

DEPFET

Mechanical Tools: Cable Routing inside CDC






Cable comb (arrange cables on perimeter)

DEPFET


Mechanical Tools: Cable Routing inside CDC











FWD region with PXD / SVD (Plume / TPC / He boxes not shown)







FWD CDC cable cage installed (inner spokes removed for B-Field Mapper installation)



BWD CDC cable cage installed



Cable Routing on CDC BWD Side



Preview. Phase 3

1: PXD Power


2: SVD LV

3 : diamond signals

4: NTC services

Important:

PXD Power and SVD LV must be guided in ϕ on the DBS ring (no space for crossing on the CDC wall) (FWD side is easier)





Cable Routing on CDC BWD Side



Preview. Phase 3

1: PXD Power

2: SVD LV


3 : diamond signals

4: NTC services

5 : SVD signal

Important:

PXD Power and SVD LV must be guided in ϕ on the DBS ring (no space for crossing on the CDC wall) (FWD side is easier)





Mechanical Tools for Phase 2 Detector



SCB Half—Shell: finalize design of CO2 tubes around the HM and endflange (where to place the Streuli-Connector -> in the region of the patch panels, connected after PP installation)

Ladder mount on SCB Half-Shell (2 ladders)

SCB half-shell for PXD ladders exist to be done:

ceramic isolators on CO2 tubes (in warm dry volume) (Swagelok isolator connections too large (25 mm)

SCB Support BWD and FWD, to be fixed on the beam pipe (design done)

Lowering Half Shell onto beampipe

CDC Cable Cage done (pictures)

Dock Box Support Ring FWD / BWD done (parts already at KEK)

PXD / SVD Combs done (at MPI)



Summary



- General ladder mounting procedure has been revised
- Phase 2 ladder mounting will be simplified relative to the full PXD (only two ladder on a half-shell, principles have been shown).
- Installation tools for the half-shells onto the beam pipe under development
- Patch Panel cable cage (3D printing) under development
- Tools for cabling from the VXD volume to the dock boxes (CDC cable cages) are produced and partly installed
- Dock rings and Dock Box Support Ring produced and at KEK



Next Steps



- Details of the CO2 piping from the the SCB to the region outside of the VXD endflange need to be finlaized, such as
 - Galvanic isolation (ceramic inserts)
 - Location of Streuli connectors (perferably close to the VXD endflange)
- Production of 2nd SCB half-shell for Phase 2 has started
- Method for closing the Warm Dry Volume under discussion
- Schedule for finishing all mechanical tasks for Phase 2 is tight





Backup



VXD Nomenclature



