


Status CO₂ Cooling

IBBelle: copy of the ALTAS IBL cooling plant for cooling of Belle II VXD (PXD and SVD)



CO₂ System

VXD cooling pipe line system (Rev. 9/2016)



VXD needs 12 cooling circuits: 4 PXD, 8 SVD

The CO₂ flow is split in the manifolds into these 12 branches (BWD: 8, FWD: 4)

Vacuum insulated flex lines transport the CO₂ to the dock boxes (connection to detector)

Furthermore: 14 N₂ lines for gas cooling (copper tubes)

Phase 2:
BWD: 4; FWD 3
(other lines will be blocked)

Commissioning of IBBelle at KEK



Construction and commissioning at MPP in 2016

Shipment to KEK in October 2016

IBBelle, transfer Lines, Junction Box, Manifolds installed in 2016
=> demonstrated 3000W cooling power at -30°C


Flexlines. Dock boxes,
 N_2 installed January 2017 (DESY)
=> all 12 lines are cooled

April: IBBelle emptied and disconnected
from transfer lines for roll in

May: re-connection, filling
=> Restarted without problems

Since then: various improvements

Addition of a heater system




EPICS Control

So far we used a temporary WinCC OA licence to control IBBelle
The license expired May 1st
Switched over to EPICS (tested before in parallel)
EPICS is the general VXD slow control system


Wish list for EPICS:

- **Error logger**
- Better monitoring and reset of alarms


WinCC OA



EPICS/CS-Studio



Control Panel



The touch panel on IBBelle running WinCC flexible was updated to allow full control of IBBelle. Using Siemens SmartServer it can be controlled remotely


=> 2nd control path in parallel to EPICS

Interlocks

IBBelle issues 2 interlocks to the Triest interlock box:

- 1) Unit interlocked (internal fault).
- 2) Unit off or running and CO₂ circulating, but temperature set point not yet reached.
- 3) Running and temperature set point reached = NOT (2)

Interlock status is displayed on the unit



Two interlocks can be accepted:

- 1) Complete shut down.
- 2) Warm operation (Provide cooling but CO₂ temperature above dew point).


Heaters and NTC sensors

Each CO₂ branch will be equipped with a 100W heater (inlet) and a NTC sensor (outlet)


- Temperature monitoring of each individual branch.
- During commissioning: dummy power.
- With detector: can control onset of CO₂ evaporation.

Control and interlock system for heaters installed


Heaters automatically interlocked if $T > 100^{\circ}\text{C}$



Heater with metal case to clip on CO₂ tube



Foam ceramics insulation (1/2 shell)




Heater with Insulation and sensor

Heater Control



IBelle CO2 Heater Control												
■ IBelle Heating Enabled ■ Pure Error												
Login MPP Munich												
Heater	Elev. Mode	Forced Alarm	CO2-Flow OK	Dummy Load	Bake Out		Phase Change	Temperature inside CO2-Heater [°C]	Temperature STL [°C]	Temp. CO2 return [°C]	Reset	
					Heater Temperature Set-Point [°C]	Duration [min]						Elapsed Time
E81	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E81
Op. Mode	Dummy Load			ramped set point		0.0						
E82	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E82
Op. Mode	Dummy Load			ramped set point		0.0						
E83	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E83
Op. Mode	Dummy Load			ramped set point		0.0						
E84	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E84
Op. Mode	Dummy Load			ramped set point		0.0						
E85	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E85
Op. Mode	Dummy Load			ramped set point		0.0						
E86	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E86
Op. Mode	Dummy Load			ramped set point		0.0						
E87	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E87
Op. Mode	Dummy Load			ramped set point		0.0						
E88	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E88
Op. Mode	Dummy Load			ramped set point		0.0						
E89	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E89
Op. Mode	Dummy Load			ramped set point		0.0						
E90	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E90
Op. Mode	Dummy Load			ramped set point		0.0						
E91	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E91
Op. Mode	Dummy Load			ramped set point		0.0						
E92	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.0	0.0	TA0ms	0.0	0.0	-76.0	X	E92
Op. Mode	Dummy Load			ramped set point		0.0						




- Control cabinet installed
- Heaters tested (90% efficiency of power transfer)
- Interlock to avoid overheating
- Despite power pulsing: no noise emission (0-crossing switch)
- Heater installation with detector in November

Siemens 3RF2330-1AA04 power switch



Leaks


Leaks come and go during work at piping (Roll in, Dock box installation)



Initial loss during warm up
By liquid flowing in lower parts
of tubing

Once all CO₂ is gaseous,
weight
loss indicate leaks

Close all valves and control
pressure in different sections




Small leak in section
downstream of junction box
(manifolds, flexlines, docks)
~ 26 g/day @ 58 bar
(section needs to be opened
anyway for VXD connection)

Presently IBelle is filled with
gas only for leak monitoring

Pressurized air in Tsukuba halls
Oscillates between 5-6 bar

Pneumatic valves need > 5.5 bar
Occasional interlocks IBelle

=> Install buffer vessel



Instabilities of 400 V 3-phase

Compressor and pump is protected against phase loss by a switch
Trips when Belle II solenoid is charged
(Stable again once solenoid is fully charged)

=> Active filter (expensive) or UPS (affordable)

Summary



- Reconnection after roll in ok.
- EPICS control works
- **IBBelle is able to cool >3000 W @ -30°C (required: 1100 W).**
- **All 12 parallel branches are serviced.**

To be done:

- Install and commission heater system
- Add buffer tank to compressed air
- Fix 400V instabilities
- Connect to VXD after installation
- Test: Leaks, CO₂ circulation (warm)
- Once dry volume established: cool down