



Plans and Manpower for Integration and Commissioning of BOS/F MDT Chambers

MPI ATLAS Meeting
15.04.2005

Jörg Dubbert

joerg.dubbert@mppmu.mpg.de



Max-Planck-Institut für Physik

- Schedule
- Work to do
- Work Flow
- Constraints
- Space
- Requirements
- Conclusions



- 2nd half of July and August: Integration and Commissioning of 48 BOS MDTs of sector 2, 4, 6, and 8
- 1st half of September: Installation of sector 2, 4, 6, and 8 (BB5 used by Nikhef BOL)
- 2nd half of September: Integration and Commissioning of 12 BOF MDTs of sector 12 and 14
Integration of 12 BOG MDTs of sector 12 and 14
- 1st half of October: Installation of sector 12 and 14 (BB5 used by Nikhef BOL)
- 2nd half of October: Integration and Commissioning of 24 BOS MDTs of sector 10 and 16
- 1st half of November: Installation of sector 10 and 16 (BB5 used by Nikhef BOL)

Need 2 chambers tested and integrated per day




- Leak and noise test
(physicists - parallel to integration)
- Integration MDT and RPC
on common support (CS)
(technicians)
- **On rotator**
Adjustment of MDT on CS
(technicians)
and sag compensation
(physicists)
- Cosmic Ray test
(physicists - at night)



- Constraints for rotator
 - Reinforced flat floor
 - Volume: 5 m × 4 m × 6 m with crane access
- Constraints for storage
 - Maximum of 3 MDTs stacked in transport frame
 - Maximum of 2 integrated muon stations
(no wheels, need crane to be moved)
- Constraints for transport
 - Maximum of 2 MDTs in transport frame
 - Maximum of 1 integrated muon station

Minimum of 3 transports per day needed





Need all of BB5 hall

10 stations per week only possible if...

- Second bridge crane available
(installation planned: mid of May)
- Second leak test stand available (end of June (?))
- 2 (working) RPCs per day

Maximum assembly rate so far: 10 RPCs per week ✓

Maximum pre-test rate so far: 6 RPCs per week ✗

(Note: Early BOF installation: 75% failure rate without pre-test)

- 3 transports per day at defined times
So far: about 2 hours uncertainty ✗
- Reliable read-out of 2 stations in Cosmic Ray Test stand
So far: no reliable readout ✗



- 10 MDT integrated and tested per week possible
(Maximum rate reached so far at BB5: 7, normal 3)
- Manpower
 - Minimum of 5-6 technicians
 - Working hours: 08:00-18:30 (3 people)
08:00-17:00 (rest)
 - Minimum of 2-3 physicists

if and only if...

- No problems with our chambers
- Other involved groups deliver as planned





Additional Slides



Comparison of Scenarios

MDT per week	Technicians	Working hours	Work on Sat.	add. Drawback	TC Sched. kept
15	5	08:00-17:30	—	no adjust./sag	no
		08:00-18:00 (2)			
10	6	08:00-17:00	—	—	yes
		08:00-18:30 (3)			
10	5	08:00-18:30	—	only 5 adjust./sag	no
		08:00-18:00 (3)			
10	4	08:00-17:00	—	no adjust./sag	no
		08:00-17:30 (2)			
8	4	08:00-19:00	x	—	no
		08:00-20:00 (2)			
6	4	08:00-18:30	x	—	no
		08:00-19:00 (2)			