


IBBelle Meeting @ MPI


6.-7. 10. 2014



Agenda:

- Overview of Cooling Requirements
- Services for IBBelle
- Container Option
- Acceptance Tests for CO2 Parts
- System Tests
- Parts Lists for IBBelle, Documentation
- MARCO Pumps





Participants



KEK:

Nobuhiro Kimura, Shuji Tanaka, Toru Tsuboyama

NIKHEF:

Bart Verlaat

CERN:


Lukasz Zwalinski

DESY:


Reimer Stever, Carsten Niebuhr (both via SeeVogh)

MPI:

Hans-Günther Moser (parttime), Sven Vogt, Tscharlie Ackermann,
Christian Kiesling



- Cooling of Si systems necessary (Si: shot noise, ASICs: electro-migration)
- The VXD (PXD + SVD) is a mechanical unit, dimensions defined by the cylindrical CFRP shell and the end flanges.
- Installed into Belle II as a unit together with the beampipe (+crotched part)
- needs to be thermally isolated against the CDC (room temp.) and the beampipe (15 °C).




VXD Cooling Requirements & Specs




- Minimize material in acceptance region
- SVD requirements:
 - coolant temperature for APV25 @ -20°C for SNR improvement
 - total dissipated power $\sim 700\text{ W}$
- PXD requirements:
 - sensor temp. $< 25^{\circ}\text{C}$, ASICs $< 50^{\circ}\text{C}$: cooling block @ $< -20^{\circ}\text{C}$
 - dissipated power $\sim 360\text{ W}$
- Cooling power $\sim 1.6\text{ kW}$ at VXD (incl. $\sim 540\text{ W}$ parasitic heat influx)
 - have to add heat loss through 15 m of transfer lines $\rightarrow \sim 2\text{-}3\text{ kW}$
- Nitrogen Volume:
 - dew point inside VXD volume: $\sim -30^{\circ}\text{C}$
- Outside of VXD: room temperature ($\sim 23^{\circ}\text{C}$) at the CDC
 - may need a thermal enclosure towards CDC, well insulated

CO2 System Overview

Junction box




Manifold box



Transfer lines
(~8m)

foam
isol.

Vacuum
system



vacuum isol.

Two-stage dry volume
PXD / SVD





14 staves (a-g), (7 flow pairs)
(10x BW flow / 4x FW flow)

Flex
lines
~15
m



Cables and inter connection pipes

CO2 Plant „IBBelle“
(IBL + Belle)






Commissioning of IBBelle at CERN



Installation at CERN (ATLAS Experiment): the “twin” of IBBelle




Accum.
rack




Construction of IBBelle (ATLAS) is finished

Commissioning with dummy heat load, now connected to IBL

Some problems getting down to -40°C (not important for the Belle version)




Two Dry Volumes: “cold” and “warm”



“warm” volumes between QCS and CDC inner wall, up to CDC end wall, both in FWD and BWD directions.


Use of nitrogen mandatory (potential hazard by oil from dry air supplier)



Cooling Lines for SVD & PXD: Details



CO ₂ Circuit	Detector	Half	Layer	Type	Side	Power [W]
1	PXD	up	1&2	endring	bwd	90
2			1&2	endring	fwd	90
3		down	1&2	endring	bwd	90
4			1&2	endring	fwd	90
sum PXD						360
5	SVD	left	3-6	endring	bwd	93
6		right	3-6	endring	bwd	93
7		left	3-6	endring	fwd	93
8		right	3-6	endring	fwd	93
9		left	4&5	origami	bwd	68
10		right	4&5	origami	bwd	68
11		left	6	origami	bwd	96
12		right	6	origami	bwd	96
sum SVD						700
sum VXD						1060




AC Power for CO2 System:

400 V 3-phase power line in
Tsukuba Hall (2 x 25 kW)
circuit breaker @ 60 A

IBBelle needs also 220 V,
should be derived close to the
unit


Request European standard
(+ zero and ground),
will be provided by KEK



- European standard existed already at KEK, needs to be reactivated
- Requirement: 400 [V] \pm 10 %
(filtering of V spikes required, Shuji will inquire supply specs)
- Water for the chiller cooling: 20 l/min, room temp OK, only filter needed, connections to be specified
- N2: 50 l/min room temp OK


→ List will be established on all required services , together with location of supply units, fixations etc.

Due date: coming B2GM




Location: Alternative Arrangement

40' Container, to be placed outside of Tsukuba hall




B-B (1:20)




Advantage: unit can be assembled at MPI, no need to take it apart for transport, no reassembly


Potential problems:
need water/electricity outside hall
Need to air condition the container



Location of the CO₂ Plant at KEK



Decision to be taken
by Feb B2GM



The Charm of the Container ...





- The container would be located outside of Tsukuba Hall
Preferred place : Behind Tsukuba hall (but: need access way)
- Transfer line into Belle II is ~ 50 m, i.e. OK, hydrostatic pressure difference will not pose a problem (cit. Bart)
- Japanese earthquake regulations:
- Container MUST be inside a “house” (=garage)
Advantage: take away walls of the container, excellent accessibility
“Garage” will be air conditioned (no special isolation for container)
- Gemba meeting during B2GM on IBBelle location, decision in Feb 15

- Certification via German TÜV
- Parts: mostly CE Standard (valves etc.)
- Pressure test with one sample to 300 bar, leak OK, but no burst
- Standard for tubing: 186 bar for all certified equipment (130 x 1.43)

Safety valve: 110 bar
Burst disk: 130 bar

CERN:
100 % for
1 hour







CO2 Vacuum Transfer Lines




Flex line design (by CERN/NIKHEF)



admissible bending radius:
~ 50 mm



Will contact CERN, if they are willing to build them for us



IBBelle Prototype: „MARCO“



MARCO ran successfully during the DESY Beam Test in Jan. 2014


Will be heavily used in the thermal mockup

Problems with the gear pump, but spare parts (pump heads) are existing.

Still worry about long-term testing: Need a different pump (membrane)

Candidate: HNC pump (15 kEur), software change needed, help by CERN indicated






Schedule for the CO2 Plant



Schedule for CO2 Cooling System		2nd Q 14	3rd Q 14	4th Q 14	1st Q 15	2nd Q 15	3rd Q 15	4th Q 15	1st Q 16	2nd Q 16
(modified)										
IBBelle	Part list									
	Tendering Orders									
	Construction									
	Commissioning									
	Transport to KEK									
	Installation at KEK									
Junction Box	Design									
	Construction									
	Test									
	Installation									
Manifolds	Design									
	Construction									
	Test									
	Installation									
Transfer lines	Design									
	Construction									
	Test									
	Installation									
Cold Air / N2	Design									
	Construction									
	Test									
System Integration	at MPI									
	at KEK									

IBBelle at
KEK in
summer of
2016



Status of Parts Ordering



Conclusion on electrical parts: all questions answered
(session between Lukasz and Reinhard)

Conclusion on mechanical parts: questions solved
(session between Bart and Sven)

We can order via CERN (legal issues checked)

So far ordered:

26.0 kEur electronic parts

86.5 kEur pumps, Swagelok parts

Financial contributions from SVD colleagues are coming in
(still to be solved: agreement with KEK)


Need to investigate container solution

- Training envisaged with the ATLAS instance of IBelle at CERN (look for crew: MPI / DESY / KEK)
- Translation from PVSS to EPICS (should not be a problem, according to the experts)
- Commissioning with the help of Jan Godlewski et al joined by Japanese engineers from KEK cryo group
- In case of Container Solution:
No disassembly, “easy” start of operation at KEK
- Important: prepare Wiki Page with documentation
To be done on MPI server, with link in KEK Wiki page

Goal: First version for November B2GM




PVSS GUI for IB Belle



PVSS sets operation points (T, CO2 flux) and monitors the operation

Supervising layer (+GUI) will be re-written in EPICS / CSS (man power earmarked)

All critical control / operation functions are formulated in PLC and will not be touched



Responsibilities, Operation at KEK




- Lead institute (main responsibility): MPI Munich
Collaborating institutes: DESY + SVD (Vienna?)
- Installation at KEK: MPI, DESY, SVD (= “VXD”) + KEK
- Commissioning: VXD + KEK
- Agreement with KEK (Nov. 13 B2GM meeting):
 - KEK will operate and monitor IBBelle
standard service tasks executed by KEK
(e.g. filter cleaning, replacement of spare parts)
 - major failures will require action by VXD crew

Backup



CO2 Micro Connections after the VXD Flange



Super-insulated
CO2 lines

Custom-made micro
connector : 5mm

pipe and connector
required to stand
300 bar (KEK safety)



CO2 pipes super-insulated outside the VXD
flange and the volume between QCS and CDC

