






## **SVD Group Organization**

### **SVD Group Organization**




#### Remarks:

Names of deputies and advisors are written in brackets below the name of the sub-group coordinator. Deputies and advisors of remaining sub-groups to be completed.

Version: 3.0 2014/12/08

SVD Parallel Session II: Mechanics	SVD Parallel Session V: Software	
Florian Buchsteiner	Andrzej Bozek	
Seminar room T9, Faculty of Mathematics and Physics, Charles University in Prague (Prague, Czech Republic)		
SVD Parallel Session III: Ladders 1	SVD Parallel Session VI: PA task force discussion	
Takeo Higuchi T9, Charles U. Prague 12:30 - 13:00	Giuliana Rizzo	
	Seminar room T9, Building T, Faculty of Mathematics and Physics, Charles University in Prague, Prague, Czech Republic	
	SVD Parallel Session VI: Commissioning	
harles University in Prague, Prague, Czech Republic	Mr. Katsuro Nakamura Seminar room T9, Prague	10:00 - 10:30
SVD Parallel Session III: Ladders 2	SVD Parallel Session VI: Monitoring and Interlocks	PXD Parallel Session
Takeo Higuchi	Lorenzo Vitale Seminar room T9, Building T, Faculty of Mathematics and Physics, Charles University in Prague, Prague, Czech Republic	Christian Kiesling Lecture hall T1, Build Mathematics and Phy University in Prague, Republic
	<ul> <li>Parallel sessions</li> </ul>	s organized
Seminar room T9, Building T, Prague, Czech Republic	subgroup leaders  + PA task force discussion	
Coffee Break		
	+ PA task force d	iscussion
SVD Parallel Session IV: Electronics		
Dr. Markus Friedl		

### **Work Package**



#### Work packages and people involved

- VXD radiation monitoring and Beam Abort (L.Vitale)
  - Sensors (LV, LB, LL)
  - RO Electronics (Elettra + LL LV)
  - Simulations (GianlucaInguglia?)
  - Software EPICS (Simon Bacher?)
- SVD Temperature with NTC (L.Lanceri?)
  - Hardware and lab software (PC, LL)
  - Software EPICS (Simon Bacher?)
- SVD Temperature with FOS (L.Vitale)
  - Hardware, lab software + calibration (LV, LL, TS techn, + help from PXD)
  - Software EPICS (Simon Bacher?)
- VXD Humidity (L.Lanceri?)
  - Hardware and lab software (LL, LV)
  - Pipes (MPI, DESY, KEK)
  - Software EPICS (Simon Bacher?)
- Interlock with PLC (L.Lanceri?)
- BEAST2 (L.Vitale)



#### How to Proceed

- 1. Let's define the Milestones for each sub-group
- 2. Extract global major milestones
- 3. Define dates for them
- · Who?
  - SVD leaders together with sub-group coordinators.
  - Need input from sub-groups.

21 Jan. 2015 C. Irmler (HEPHY Vienna) 15


- Work package and people clarified
- Open issues
- Milestones
- Plan
- Discussion continue to B2GM

#### Keratherm

Y. Onuki

3

Keratherm on APV on APV How to put them: open issue



Any other ladder assembly processes not determined?

- How to attach Keratherm is one of the most serious missing pieces to be solved asap.
  - Higher priority than the how to attach CO2 cooling pipe.
  - We'll start ladder production. Where it should be in procedure and what implementation method.
  - Closest distance between bonding pad is 0.548mm.
  - Cut precision is unknown since very soft and sticky.
- So far, it is believed there are 2 timings to attach Keratherm.
  - During ladder assembly as same as attaching CO2 clips.
  - After ladder mount.



#### Concerns (1) - Delay

#### 2.5 Concerns and Recommendations

The committee appreciates the dedication of the SVD group to building and commissioning a state-of-the-art silicon tracker. The reviewers, however, unanimously found the status of the project presented during this review disquieting. The project has incurred a delay of approximately 16 months over the last 8 months. The causes for this delay have been identified and are being addressed. There is a remaining concern, however, that there may be still hidden issues. At this moment, no fully functional ladders that have undergone thorough testing are available, though ladder production is imminent.

- · 6 months to get new FlexPA design
- · Still not in production!
- Origami PA0 problem
- What else have we overseen?
- Fully functional ladder: Need to build it as soon we have new working and tested Origami hybrids!

# PA0 and Origami

Understood,

considered in

design

PA Task force

#### PA0 problems

- Cracks
- Shorts between pads
- Design to keep
  - bonding pad length
  - Available size of the bias hole
- Shrinkage (likely by heat)
  - 0.1-0.2%
  - Not uniform??

Mainly by heating of reflow soldering

→ Discussion continues

#### Origami status

- Produced at Taiyo
- Preserved as sheets before cutting and electrical test
- Need to confirm Origami+z prebending method (performed by SVD group)
  - Any modification necessary from the previous method?


#### Electrical test of PAO

- 4 probe measurement possible for PAO alone and PAO glued on Origami
- Test condition to suppress probe traces

Released for review by SVD group on Jan. 19

PAO latest Design by Taiyo

- Followed our request on the pad lengths and bias hole positions
- · dxf files on PATaskForce twiki page



Practice whole procedure

PA0 from Taiyo → Electrical test @ Daiei → PA0 + Origami gluing @ Taiyo

→ Electrical test @ Daiei → assembly@REPIC → test by APVDAQ@KEK

Test production and evaluation in Feb.
Discussing mass reproduction plan

### PA-Flex bonding test results in Pisa

- 4 PF/PB from 2<sup>nd</sup> preproduction, with regions with small pads, bonded to CMS half moon
- Bonding efficiency 100% but in regions with pads < 30 um some bonds had to be redone a 2<sup>nd</sup> time
- Poor alignment can make bonding very difficult also with pad
   = 30 um!
- · See full set of pictures in
  - https://drive.google.com/folderview? id=0BzYaX1UJ403HZWhNQTAwTUduVXc&usp=drive\_web
- NO pull force done (done in other sites with good results)
- Previous bonding experience on PA from 1<sup>st</sup> preproduction confirmed from this tests.
- Our conclusion: bonding on pads >= 30 um, can be painful but ok.

Pad width V.S. pull force of PA2

T. Morii

Wrapping condition

PA-Flex bonding pad minimum width settled to be  $30\mu m$ 

Sign-off the full specification to start production soon in Jan.

Delivery in Mar-May

Width < 27 um

27 um ≦Width < 29 um


29 um ≦Width < 30 um

30 um ≦Width


Pad width = 27 to 29 um, pull force looks not so bad.

G. Rizzo

VXD Workshop -Jan. 23 2015




7th Belle II VXD Workshop, Prague











## FW Module results




No significant differences between runs in spite of shifting the beam spot







# Old Wedge results



No significant differences between runs in spite of shifting the beam spot










## DESY Noise Problems - Symptoms


 The PXD was installed then and connected to its power supplies etc => since then the SVD software showed <u>severe</u> <u>noise problems at L3</u>.



#### DESY Noise Problems - Educated Guess

 So... if we would have grounded the L3 directly inside the magnet housing without including the 2m wires outside the magnet housing to the Dock box into our current loop, the problem should have virtually disappeared.

Groundings or connections on any other additional point(s) now are bad because then we have a low impedance voltage divider of the voltage generated in the big loop between the impedance of the grounding lines and those of the external cabling. This causes to rise the voltage between PXD and L<sub>3</sub> again.



#### DESY Noise Problems - Investigation

- Based on these educated guess, so if such a <u>loop really was the cause of</u> <u>the noise</u>, it should be possible to <u>reproduce</u> the DESY-noise by applying some material close to the L3-sensor which has alternating voltage respect to the sensor.
- If such a loop with a voltage between the PXD and SVD was <u>not the cause</u>, it should be <u>unlikely</u> that such an <u>investigation brings comparable results</u>.

So Hao and myself built and examined some <u>electrical mockup</u> last week.

We intended to build a setup which causes SVD <u>noise behavior as close as possible</u> to those at the DESY beam test.

The plan was to <u>inject some noise</u> (different shapes, amplitudes, ...) in different ways (capacitive, inductive, combinations of them) with different injectors into the L3, until the software shows similar noise behavior as at the DESY beam test, to conclude what can have caused the problems.


#### DESY Noise Problems - Investigation

 The very first attempt was: A simple <u>metal sheet</u>, insulated by a sheet of paper, connected to a <u>frequency generator</u>, and placed near the L<sub>3</sub>. Frequency: 1.5 MHz, amplitude 20 Volts.





- Result: Noise behavior similar to DESY, but much worse.
- So we just lowered the amplitude to 5 volts and we had <u>very similar noise</u> compared to the DESY beam test situation!



### Noise and grounding investigated

→ reproduced and succeeded to suppress in lab → test with real PXD



Thank you organizers for the great workshop

Let's continue discussion in B2GM...